

# TSPLOSTProjects

Project ID	EP- 7
Local ID	EP-176
Project Name Title	Ben Hill Sidewalk
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	East Point
Current Stage	Design
Project Description	The plan is to design new sidewalk installation and road enhancement with Intersection improvements.
Construction Firm Selected	NULL
Design Firm Selected	Prime Engineering
Estimated Design Completion Date	April, 2021
Estimated Start Date For Project	October, 2021
Estimated Construction Completion Date	February, 2022
Estimated Substantial Completion Date	December, 2021
Link To External Website	<a href="http://www.eastpointcity.org">http://www.eastpointcity.org</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,160,000
TSPLOST Dollars Spent (\$)	\$274,467
TSPLOST Dollars Committed (not spent) (\$)	\$885,533
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	guest
Project Year	2020
Last Update	2021-08-17 20:30:14
State	NULL
Address	NULL
Creation Date	NULL