

TSPLOSTProjects

Project ID	CSS- 73
Local ID	S2188-4
Project Name Title	River Exchange Drive Sidewalk
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Sandy Springs
Current Stage	Completed
Project Description	The project will add 10'-wide sidepath along the west side of River Exchange Dr. from Spalding Dr. North to the entrance of Crooked Creek Park. The project will also provide 6'-wide sidewalk from the entrance of Crooked Creek Park north to tie into existing sidewalk.
Construction Firm Selected	Sol Construction
Design Firm Selected	NV5
Estimated Design Completion Date	September, 2023
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	July, 2024
Estimated Substantial Completion Date	June, 2024
Link To External Website	Sandy Springs
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$165,000
TSPLOST Dollars Spent (\$)	\$150,324
TSPLOST Dollars Committed (not spent) (\$)	\$14,676
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2024
Last Update	2024-06-21 15:10:43
State	Georgia
Address	3101 River Exchange Dr, Sandy Springs
Creation Date	NULL