

TSPLOST Projects

Project ID	ROS- 2
Local ID	NULL
Project Name Title	Big Creek Parkway
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Roswell
Current Stage	Design
Project Description	This project is being constructed in 2 Phases. Phase 1 will widen Warsaw Road near Holcomb Bridge Road (SR 140) and add New (dual) left turn lanes on SR 140 Holcomb Bridge Road turning onto Warsaw Road. The project will also add new dual left turn lanes from southbound Warsaw Road turning left onto Holcomb Bridge Road eastbound. Phase 1 construction began in Spring 2021 and utility work is underway. Phase 1 of the project is currently on schedule and on budget. Phase 2 will construct a new two-lane Complete Street Roadway including bike lanes, sidewalks, and multi-use path from Warsaw Road moving east on new alignment before crossing over GA-400 and then connecting to Old Alabama Road near Holcomb Woods Parkway. Design on Phase 2 is continuing and Construction is anticipated to begin in 2023. Funding spent may include funds paid to contractors/consultants or indicate encumbered funds set aside for future payments. Phase 2 is currently more than 90 days behind schedule. In December of 2023, the Mayor and Council voted to modify the project alignment back to the original 2016 alignment.
Construction Firm Selected	NULL
Design Firm Selected	Gresham Smith and Partners
Estimated Design Completion Date	December, 2026
Estimated Start Date For Project	April, 2027
Estimated Construction Completion Date	December, 2030
Estimated Substantial Completion Date	NULL
Link To External Website	https://www.roswellgov.com/government/departments/transportation/t-splost-projects
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$43,536,802
TSPLOST Dollars Spent (\$)	\$5,598,604
TSPLOST Dollars Committed (not spent) (\$)	\$37,938,198
Cost Status	Red
Schedule Status	Red
Status	Active
Editor	dcox@roswellgov.com
Project Year	NULL
Last Update	2024-03-05 17:03:04
State	NULL
Address	NULL
Creation Date	NULL