

# TSPLOSTProjects

|  |                                       |
|--|---------------------------------------|
| Project ID                                 | CSS- 8                                |
| Local ID                                   | TS110                                 |
| Project Name Title                         | Mount Paran Road at Powers Ferry Road |
| Tier                                       | Tier 1                                |
| Project Type                               | Operation and Safety Improvements     |
| Initiative Type                            | TSPLOST                               |
| City                                       | Sandy Springs                         |
| Current Stage                              | Completed                             |
| Project Description                        | Roundabout Design                     |
| Construction Firm Selected                 | NULL                                  |
| Design Firm Selected                       | Arcadis                               |
| Estimated Design Completion Date           | December, 2019                        |
| Estimated Start Date For Project           | June, 2017                            |
| Estimated Construction Completion Date     | NULL                                  |
| Estimated Substantial Completion Date      | NULL                                  |
| Link To External Website                   |                                       |
| Primary Funding Source                     | Sales Tax                             |
| TSPLOST Budget (\$)                        | \$346,739                             |
| TSPLOST Dollars Spent (\$)                 | \$346,739                             |
| TSPLOST Dollars Committed (not spent) (\$) | \$0                                   |
| Cost Status                                | Green                                 |
| Schedule Status                            | Green                                 |
| Status                                     | Inactive                              |
| Editor                                     | ajohnson@sandyspringsga.gov           |
| Project Year                               | NULL                                  |
| Last Update                                | 2022-07-29 17:53:15                   |
| State                                      | NULL                                  |
| Address                                    | NULL                                  |
| Creation Date                              | NULL                                  |