

# TSPLOSTProjects

Project ID	CSS- 18
Local ID	TS191
Project Name Title	Mt Vernon Road and Johnson Ferry Road Intersection Improvements
Tier	Tier 1
Project Type	Congestion Relief
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Construction
Project Description	Operation and Safety improvements near the intersection of Mt. Vernon Hwy and Johnson Ferry Road.
Construction Firm Selected	Vertical Earth
Design Firm Selected	Jacobs
Estimated Design Completion Date	December, 2022
Estimated Start Date For Project	May, 2017
Estimated Construction Completion Date	May, 2026
Estimated Substantial Completion Date	April, 2026
Link To External Website	<a href="http://spr.gs/jfmv">http://spr.gs/jfmv</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$27,300,000
TSPLOST Dollars Spent (\$)	\$19,596,575
TSPLOST Dollars Committed (not spent) (\$)	\$7,703,425
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2026
Last Update	2026-03-06 15:49:07
State	NULL
Address	NULL
Creation Date	NULL