

TSPLOSTProjects

Project ID	CSS- 23
Local ID	TS137
Project Name Title	Johnson Ferry Road - Glenridge Connector to existing sidewalk at Wells Fargo site
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	Connect the sidepath system on south side of Johnson Ferry Road from existing sidewalk onto Glenridge Drive
Construction Firm Selected	Proterra Development
Design Firm Selected	AEI
Estimated Design Completion Date	May, 2019
Estimated Start Date For Project	May, 2017
Estimated Construction Completion Date	October, 2020
Estimated Substantial Completion Date	September, 2020
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$472,581
TSPLOST Dollars Spent (\$)	\$472,581
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2020
Last Update	2022-08-16 13:17:02
State	NULL
Address	NULL
Creation Date	NULL