

# TSPLOSTProjects

Project ID	CSF- 22
Local ID	RS 378
Project Name Title	Promenade
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	The roads (Birchberry Court, Birchberry Terrace, Birchmere Close, Bramante Circle, Claudel Court, Promenade Drive, and Promenade Way) within the subdivision to be resurfaced may have either existing concrete curb and gutter sections or will be flush with the shoulder of the road. The work will include all necessary preparation work (e.g., full depth patching, milling, and single surface treatment). The roads will then be resurfaced in a manner that will provide uniformity of the asphalt. After resurfacing, all existing pavement markings such as line striping will be reinstalled.
Construction Firm Selected	CW Matthews
Design Firm Selected	Not Applicable
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	NULL
Estimated Construction Completion Date	November, 2021
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$302,662
TSPLOST Dollars Spent (\$)	\$422,376
TSPLOST Dollars Committed (not spent) (\$)	\$-119,714
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2021
Last Update	2023-03-02 14:17:01
State	NULL
Address	NULL
Creation Date	NULL