

# TSPLOSTProjects

Project ID	CSS- 26
Local ID	TS166
Project Name Title	Spalding Drive - Spalding Lake Ct. to Holcomb Bridge
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Sandy Springs
Current Stage	Completed
Project Description	The City included adding multi-use paths along Spalding Drive as part of the T-SPLOST project. As part of the agreement with Gwinnett County, improvements will include a multi-use path along the south side of Spalding Drive, from Winters Chapel Road to River Exchange Drive, and a sidewalk on the north side of Spalding Drive from Winters Chapel Road to River Exchange Drive. The sidewalks will connect to the existing sidewalks on Holcomb Bridge Road and will provide enhanced connectivity to Crooked Creek Park and the surrounding neighborhoods.
Construction Firm Selected	CMES
Design Firm Selected	Atkins
Estimated Design Completion Date	December, 2019
Estimated Start Date For Project	October, 2017
Estimated Construction Completion Date	May, 2023
Estimated Substantial Completion Date	May, 2023
Link To External Website	<a href="http://spr.gs/spalding">http://spr.gs/spalding</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,963,352
TSPLOST Dollars Spent (\$)	\$1,882,608
TSPLOST Dollars Committed (not spent) (\$)	\$80,744
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	ajohnson@sandyspringsga.gov
Project Year	2023
Last Update	2023-12-14 15:54:36
State	NULL
Address	NULL
Creation Date	NULL