

TSPLOSTProjects

Project ID	CP- 2
Local ID	CP-101
Project Name Title	Maintenance and Safety Enhancements
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiative Type	TSPLOST
City	College Park
Current Stage	Completed
Project Description	Maintenance and Safety Enhancements in City of College Park -Resurfacing
Construction Firm Selected	Mullins Brother Paving
Design Firm Selected	NULL
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	September, 2019
Estimated Construction Completion Date	April, 2020
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$716,447
TSPLOST Dollars Spent (\$)	\$450,801
TSPLOST Dollars Committed (not spent) (\$)	\$265,646
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	rcotton@collegeparkga.com
Project Year	2019
Last Update	2021-03-17 16:06:34
State	NULL
Address	NULL
Creation Date	NULL