

TSPLOSTProjects

Project ID	EP- 11
Local ID	EP-179
Project Name Title	Headland and Delowe Intersection
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	East Point
Current Stage	Completed
Project Description	Pedestrian/Bike/Landscape/Streetscape Projects in City of East Point - Delowe Drive (Washington Rd to SR 166) The last phase of the project included in the Delowe Drive / Headland Drive Intersection Upgrade.
Construction Firm Selected	<i>NULL</i>
Design Firm Selected	Foresite Group
Estimated Design Completion Date	March, 2021
Estimated Start Date For Project	January, 2022
Estimated Construction Completion Date	December, 2021
Estimated Substantial Completion Date	November, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,122,644
TSPLOST Dollars Spent (\$)	\$825,000
TSPLOST Dollars Committed (not spent) (\$)	\$297,644
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	chall@eastpointcity.org
Project Year	2021
Last Update	2024-11-07 14:45:56
State	<i>NULL</i>
Address	<i>NULL</i>
Creation Date	<i>NULL</i>