

# TSPLOSTProjects

Project ID	MIL- 8
Local ID	MIL-005/MIL-030
Project Name Title	Northeast Crabapple Connector Road
Tier	Tier 1
Project Type	Congestion Relief
Initiative Type	TSPLOST
City	Milton
Current Stage	Completed
Project Description	New alignment roadway from proposed improved intersection at Mayfield Rd and Charlotte Dr (Project MIL-005) to roundabout at SR 372/ Birmingham Hwy at McFarlin Ln
Construction Firm Selected	CMES
Design Firm Selected	Pond & Company
Estimated Design Completion Date	October, 2018
Estimated Start Date For Project	July, 2017
Estimated Construction Completion Date	February, 2021
Estimated Substantial Completion Date	March, 2021
Link To External Website	<a href="http://miltonintersectionprojects.com/northeast-crabapple-connector-road/">http://miltonintersectionprojects.com/northeast-crabapple-connector-road/</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$7,199,218
TSPLOST Dollars Spent (\$)	\$3,100,860
TSPLOST Dollars Committed (not spent) (\$)	\$4,098,358
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	guest
Project Year	NULL
Last Update	2021-09-30 18:26:57
State	NULL
Address	NULL
Creation Date	NULL