

TSPLOST Projects

Project ID	JCR- 3
Local ID	JCR-014
Project Name Title	State Bridge Road Widening (Medlock Bridge to Chattahoochee River)
Tier	Tier 1
Project Type	Congestion Relief
Initiative Type	TSPLOST
City	Johns Creek
Current Stage	Completed
Project Description	This project will widen State Bridge Road from 4 to 6 lanes between Medlock Bridge and the Chattahoochee River and may include improvements such as sidewalks, trails and landscaping.
Construction Firm Selected	CMES, Inc.
Design Firm Selected	Michael Baker
Estimated Design Completion Date	August, 2019
Estimated Start Date For Project	November, 2019
Estimated Construction Completion Date	December, 2020
Estimated Substantial Completion Date	December, 2020
Link To External Website	https://www.johnscreekgga.gov/Residents/Public-Works/TSPLOST/State-Bridge-Road-Widening
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,500,000
TSPLOST Dollars Spent (\$)	\$2,035,791
TSPLOST Dollars Committed (not spent) (\$)	\$464,209
Cost Status	Green
Schedule Status	Green
Status	Inactive
Editor	chris.haggard@johnscreekgga.gov
Project Year	2020
Last Update	2022-08-22 15:05:07
State	NULL
Address	NULL
Creation Date	NULL