

TSPLOST Projects

| | |
|--|--|
| Project ID | JCR- 6 |
| Local ID | JCR-003 |
| Project Name Title | Jones Bridge Widening (Ph.1 - Waters to Buice; Ph. 2 - Buice to State Bridge) |
| Tier | Tier 1 |
| Project Type | Congestion Relief |
| Initiative Type | TSPLOST |
| City | Johns Creek |
| Current Stage | Land |
| Project Description | This project will widen Jones Bridge Road from 2 to 4 lanes between Waters Road and State Bridge Road and may include improvements such as sidewalks, trails and landscaping. Phase 1 will include improvements between Waters Road to Buice Road. Phase 2 will include improvements between Buice Road to State Bridge Road |
| Construction Firm Selected | NULL |
| Design Firm Selected | Kimley Horn Engineering |
| Estimated Design Completion Date | May, 2021 |
| Estimated Start Date For Project | NULL |
| Estimated Construction Completion Date | NULL |
| Estimated Substantial Completion Date | NULL |
| Link To External Website | https://www.johnscreekga.gov/Residents/Public-Works/TSPLOST/Jones-Bridge-Rd-Widening-(Waters-to-Buice;-Buice-t |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget (\$) | \$11,000,000 |
| TSPLOST Dollars Spent (\$) | \$558,620 |
| TSPLOST Dollars Committed (not spent) (\$) | \$10,441,380 |
| Cost Status | Green |
| Schedule Status | Green |
| Status | Active |
| Editor | chris.haggard@johnscreekga.gov |
| Project Year | 2023 |
| Last Update | 2022-01-11 14:48:15 |
| State | NULL |
| Address | NULL |
| Creation Date | NULL |