

TSPLOST Projects

Project ID	JCR- 7
Local ID	JCR-004
Project Name Title	McGinnis Ferry Road Widening from Union Hill to Sargent Rd
Tier	Tier 1
Project Type	Congestion Relief
Initiative Type	TSPLOST
City	Johns Creek
Current Stage	Land
Project Description	This regional capacity enhancement project includes widening of McGinnis Ferry Road from 2-lanes to 4-lanes. The project is jointly funded by GDOT, Forsyth County, Alpharetta and Johns Creek. McGinnis Ferry Road is a major east/ west corridor connecting I-85 with GA 400. The project limits are from Seven Oaks Parkway/Brassfield Drive to Douglas Road.
Construction Firm Selected	NULL
Design Firm Selected	Moreland Altobelli
Estimated Design Completion Date	December, 2020
Estimated Start Date For Project	December, 2022
Estimated Construction Completion Date	NULL
Estimated Substantial Completion Date	NULL
Link To External Website	https://www.johnscreekga.gov/Residents/Public-Works/TSPLOST/McGinnis-Ferry-Road-Widening
Primary Funding Source	Federal/State and Local
TSPLOST Budget (\$)	\$7,500,000
TSPLOST Dollars Spent (\$)	\$1,995,280
TSPLOST Dollars Committed (not spent) (\$)	\$5,504,720
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	chris.haggard@johnscreekga.gov
Project Year	NULL
Last Update	2022-01-11 15:17:30
State	NULL
Address	NULL
Creation Date	NULL