

TSPLOST Projects

Project ID	JCR- 8
Local ID	JCR-005
Project Name Title	Haynes Bridge Road at Old Alabama Road Intersection Improvement
Tier	Tier 1
Project Type	Congestion Relief
Initiative Type	TSPLOST
City	Johns Creek
Current Stage	Construction
Project Description	The Haynes Bridge Corridor is an important collector connecting neighborhoods to the south with schools, GA 400, employment and commercial centers. This project improves the Haynes Bridge Road intersection to reduce congestion. The project will also include pedestrian improvements along Haynes Bridge Road.
Construction Firm Selected	Summit Construction and Development
Design Firm Selected	NULL
Estimated Design Completion Date	NULL
Estimated Start Date For Project	NULL
Estimated Construction Completion Date	April, 2023
Estimated Substantial Completion Date	March, 2023
Link To External Website	https://www.johnscreekga.gov/Residents/Public-Works/TSPLOST/Haynes-Bridge-Rd-Widening-(Old-Alabama-to-Mansell)
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$5,000,000
TSPLOST Dollars Spent (\$)	\$487,714
TSPLOST Dollars Committed (not spent) (\$)	\$4,512,286
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	chris.haggard@johnscreekga.gov
Project Year	NULL
Last Update	2022-08-22 15:09:10
State	NULL
Address	NULL
Creation Date	NULL