

TSPLOST Projects

Project ID	JCR- 25
Local ID	JCR-020
Project Name Title	Medlock Bridge Road at State Bridge Improvements - Phase 1
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Johns Creek
Current Stage	Completed
Project Description	This project will make improvements to the intersection of Medlock Bridge and State Bridge Road. Proposed improvements are adding a third southbound lane on SR 141/Medlock Bridge Road and a third eastbound and westbound lane on State Bridge Road. This will be accomplished using a combination of widening and restriping to minimize impacts.
Construction Firm Selected	Vertical Earth
Design Firm Selected	WSP
Estimated Design Completion Date	June, 2020
Estimated Start Date For Project	September, 2020
Estimated Construction Completion Date	July, 2021
Estimated Substantial Completion Date	June, 2021
Link To External Website	https://www.johnscreekga.gov/Residents/Public-Works/TSPLOST/Medlock-Bridge-Rd-at-State-Bridge-Rd
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,205,757
TSPLOST Dollars Spent (\$)	\$2,205,757
TSPLOST Dollars Committed (not spent) (\$)	\$0
Cost Status	Green
Schedule Status	Green
Status	Inactive
Editor	chris.haggard@johnscreekga.gov
Project Year	2021
Last Update	2022-08-22 15:03:34
State	NULL
Address	NULL
Creation Date	NULL