

TSPLOST Projects

| | |
|--------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Project ID | JCR- 28 |
| Local ID | JCR-008 |
| Project Name Title | Bell / Boles Corridor Operational & Safety Improvements - Bell Road at Rogers Circle (South) |
| Tier | Tier 1 |
| Project Type | Operation and Safety Improvements |
| Initiative Type | TSPLOST |
| City | Johns Creek |
| Current Stage | Completed |
| Project Description | Project will introduce a roundabout at the intersection of Bell Road and Rogers Circle as well as a trail along Rogers Circle. |
| Construction Firm Selected | Ohmshiv |
| Design Firm Selected | KCI |
| Estimated Design Completion Date | September, 2020 |
| Estimated Start Date For Project | December, 2020 |
| Estimated Construction Completion Date | October, 2021 |
| Estimated Substantial Completion Date | September, 2021 |
| Link To External Website | https://www.johnscreekgga.gov/residents/public-works/tsplost/bell-and-boles-rd-corridor-operational-and-safety |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget (\$) | \$2,026,935 |
| TSPLOST Dollars Spent (\$) | \$2,026,935 |
| TSPLOST Dollars Committed (not spent) (\$) | \$0 |
| Cost Status | Green |
| Schedule Status | Green |
| Status | Inactive |
| Editor | chris.haggard@johnscreekgga.gov |
| Project Year | 2021 |
| Last Update | 2022-08-22 15:01:11 |
| State | NULL |
| Address | NULL |
| Creation Date | NULL |