

TSPLOSTProjects

Project ID	ALP- 43
Local ID	C2113
Project Name Title	ENCORE GREENWAY GATEWAY
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Alpharetta
Current Stage	Design
Project Description	The goal of the Encore Greenway Gateway project is to improve the connectivity (safety and simplicity) to the Big Creek Greenway from the intersection of Encore Parkway and North Point Parkway. Project will provide connectivity of the Big Creek Greenway to the west side of GA 400 and introduce a gateway feature to bring attention to the greenway. Project status meeting was held on January 10, 2022. AECOM is working on the construction plans and Design team is communicating with Recreation/Parks/Cultural Services and NFCID regarding the selection of railing, benches, garbage cans, bike racks, etc. A revised completion date of design will be examined once the City obtains access to the property and the design teams finishes all of the necessary soil borings. Design of the project is currently on-hold.
Construction Firm Selected	NULL
Design Firm Selected	AECOM
Estimated Design Completion Date	NULL
Estimated Start Date For Project	NULL
Estimated Construction Completion Date	NULL
Estimated Substantial Completion Date	NULL
Link To External Website	http://alpharetta.maps.arcgis.com/apps/MapJournal/index.html?appid=c2930590bb57457b908c8d9ec82caba0&section=38
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$628,096
TSPLOST Dollars Spent (\$)	\$155,569
TSPLOST Dollars Committed (not spent) (\$)	\$472,527
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	psewczwicz@alpharetta.ga.us
Project Year	NULL
Last Update	2026-05-04 15:23:46
State	NULL
Address	NULL
Creation Date	NULL