

# TSPLOSTProjects

Project ID	CSF- 53
Local ID	B 501
Project Name Title	Enon Road over Camp Creek Tributary (Timber Bridge)
Tier	Tier 1
Project Type	Bridges
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Design
Project Description	The proposed project will replace the existing culvert located on Enon Road between Enon Mill Drive and Enon Pines Drive. The deteriorated timber culvert will be removed and replaced with a structure to carry two 12-foot travel lanes and 8-foot shoulders, which include 6-foot sidewalks.
Construction Firm Selected	NULL
Design Firm Selected	AEI
Estimated Design Completion Date	February, 2022
Estimated Start Date For Project	December, 2022
Estimated Construction Completion Date	February, 2024
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$600,000
TSPLOST Dollars Spent (\$)	\$87,454
TSPLOST Dollars Committed (not spent) (\$)	\$512,546
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2020
Last Update	2023-03-05 00:22:05
State	NULL
Address	NULL
Creation Date	NULL