

TSPLOST Projects

Project ID	CSF- 93
Local ID	PBI 901
Project Name Title	Enon Road (Lynarbor Lane to Sanford J. Jones)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Design
Project Description	Proposed project includes sidewalk facilities along both sides of Enon Road from just north of Lynarbor Lane and extends to Sanford J. Jones Boulevard for a distance of approximately 1.5 miles. Project features include adding 5-6 foot sidewalks along the west side, 8-ft. sidewalks along east side from Lynarbor Lane to Sanford J. Jones Boulevard. Drainage improvements, curb and gutter, and 2-foot stamped concrete is also included.
Construction Firm Selected	NULL
Design Firm Selected	AAEI
Estimated Design Completion Date	March, 2023
Estimated Start Date For Project	September, 2020
Estimated Construction Completion Date	June, 2024
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$2,000,000
TSPLOST Dollars Spent (\$)	\$43,650
TSPLOST Dollars Committed (not spent) (\$)	\$1,956,350
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2017
Last Update	2023-03-06 12:46:48
State	NULL
Address	NULL
Creation Date	NULL