

TSPLOSTProjects

| | |
|--|--|
| Project ID | CSF- 143 |
| Local ID | RS 333 |
| Project Name Title | Fox Fire S/D |
| Tier | Tier 1 |
| Project Type | Maintenance and Safety Enhancements |
| Initiative Type | TSPLOST |
| City | City of South Fulton |
| Current Stage | Completed |
| Project Description | The roads (Blue Fox Circle, Sable Fox Rd, Grey Fox Way, and Polar Fox Court) within the subdivision to be resurfaced may have either existing concrete curb and gutter sections or will be flush with the shoulder of the road. The work will include all necessary preparation work (e.g., full depth patching, milling, and single surface treatment). The roads will then be resurfaced in a manner that will provide uniformity of the asphalt. After resurfacing, all existing pavement markings such as line striping will be reinstalled. |
| Construction Firm Selected | CW Matthews |
| Design Firm Selected | Not Applicable |
| Estimated Design Completion Date | Not Applicable |
| Estimated Start Date For Project | NULL |
| Estimated Construction Completion Date | June, 2021 |
| Estimated Substantial Completion Date | NULL |
| Link To External Website | |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget (\$) | \$377,370 |
| TSPLOST Dollars Spent (\$) | \$205,805 |
| TSPLOST Dollars Committed (not spent) (\$) | \$171,565 |
| Cost Status | Green |
| Schedule Status | Green |
| Status | Active |
| Editor | roussan.francois@fultoncountyga.gov |
| Project Year | 2020 |
| Last Update | 2023-03-02 13:46:46 |
| State | NULL |
| Address | NULL |
| Creation Date | NULL |