

# TSPLOSTProjects

Project ID	ALP- 54
Local ID	C2225
Project Name Title	Improved Pedestrian Crossings from City Center to Churches
Tier	Tier 1
Project Type	Pedestrian Improvements
Initiative Type	TSPLOST2
City	Alpharetta
Current Stage	Design
Project Description	This proposed project would review the section of Academy Street from SR-9 to Haynes Bridge Road for improvements that would reduce vehicle speeds, improve visibility, shorten the distance to cross the street and provide pedestrian refuge areas.
Construction Firm Selected	TBD
Design Firm Selected	Moffatt & Nichol
Estimated Design Completion Date	August, 2023
Estimated Start Date For Project	January, 2023
Estimated Construction Completion Date	Not Applicable
Estimated Substantial Completion Date	Not Applicable
Link To External Website	<a href="https://cleargov.com/georgia/fulton/city/alpharetta/projects/3801/improved-pedestrian-crossing-from-city-center-to-churches-(tsplost_2,-tier_1)">https://cleargov.com/georgia/fulton/city/alpharetta/projects/3801/improved-pedestrian-crossing-from-city-center-to-churches-(tsplost_2,-tier_1)</a>
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$750,000
TSPLOST Dollars Spent (\$)	\$118,690
TSPLOST Dollars Committed (not spent) (\$)	\$631,310
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kmcdowell@alpharetta.ga.us
Project Year	2021
Last Update	2024-01-09 10:36:31
State	Georgia
Address	Alpharetta City Center
Creation Date	2022-03-31