

TSPLOSTProjects

Project ID	ALP- 64
Local ID	C2002
Project Name Title	Academy St Improvements
Tier	Tier 2
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST2
City	Alpharetta
Current Stage	Planning
Project Description	This project is for construction of a series of improvements on Academy Street with the following elements: 6' wide sidewalk on the north side of Academy Street from Loxford Lane to Fire Station 81; inclusion of left turn lanes between Loxford Lane and Wedgewood Drive where possible; inclusion of landscape medians between Loxford Lane and Wedgewood Drive where possible; creation of bike lanes on both sides of Academy Street; Addition of pedestrian lighting along the north side of Academy Street from the driveway of Alpharetta Presbyterian to Fire Station 81; and installation of an emergency traffic signal on Academy Street at Fire Station 81. Design work has been completed. Since this project is a Tier 2 Project in the TSPLSOT Program, projects in Tier 1 are accomplished first prior to moving onto Tier 2 or 3 projects, unless there is a re-allocation of funds or revenue collected permits moving onto the other tiers.
Construction Firm Selected	
Design Firm Selected	TBD
Estimated Design Completion Date	September, 2022
Estimated Start Date For Project	Not Applicable
Estimated Construction Completion Date	Not Applicable
Estimated Substantial Completion Date	Not Applicable
Link To External Website	https://cleargov.com/georgia/fulton/city/alpharetta/projects/3808/academy-st-improvements-(tsplost_2,-tier_2)
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$3,250,000
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$3,250,000
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kmcdowell@alpharetta.ga.us
Project Year	2022
Last Update	2024-01-09 10:29:51
State	Georgia
Address	Academy St
Creation Date	2022-03-31