

TSPLOSTProjects

Project ID	JCR- 49
Local ID	TS0254
Project Name Title	Barnwell Road (Rivermont Parkway to North Peak Drive)
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST2
City	Johns Creek
Current Stage	Concept
Project Description	Trail connectivity from Rivermont Parkway to North Peak Drive on the West side of Barnwell Road.
Construction Firm Selected	<i>NULL</i>
Design Firm Selected	Thomas and Hutton
Estimated Design Completion Date	June, 2024
Estimated Start Date For Project	August, 2024
Estimated Construction Completion Date	<i>NULL</i>
Estimated Substantial Completion Date	<i>NULL</i>
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$3,400,000
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$3,400,000
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	chris.haggard@johnscreekgga.gov
Project Year	<i>NULL</i>
Last Update	2022-10-05 13:21:41
State	Georgia
Address	City of Johns Creek
Creation Date	2022-03-31