

TSPLOST Projects

Project ID	MIL- 5
Local ID	MIL-031
Project Name Title	Morris Road Widening
Tier	Tier 1
Project Type	Congestion Relief
Initiative Type	TSPLOST
City	Milton
Current Stage	Construction
Project Description	The overall project description is for a proposed widening from Webb Road to Bethany Bend tying into McGinnis Ferry Road widening at Bethany Bend. The cross section is proposed as a 4 lane divided roadway with landscaped median/turn lanes and multiuse trail including intersection improvements at Webb Road.
Construction Firm Selected	NULL
Design Firm Selected	Pond & Company
Estimated Design Completion Date	September, 2023
Estimated Start Date For Project	July, 2017
Estimated Construction Completion Date	August, 2026
Estimated Substantial Completion Date	August, 2026
Link To External Website	https://cleargov.com/georgia/fulton/city/milton/projects/1212/morris-road-improvements-_tsplost
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$10,363,837
TSPLOST Dollars Spent (\$)	\$972,739
TSPLOST Dollars Committed (not spent) (\$)	\$9,391,098
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	kathy.stallard@miltonga.gov
Project Year	NULL
Last Update	2026-02-27 09:11:19
State	NULL
Address	NULL
Creation Date	NULL