

TSPLOST Projects

Project ID	UC- 23
Local ID	UC-307
Project Name Title	Pedestrian/Bike/Landscape/Streetscape Projects
Tier	Tier 3
Project Type	Pedestrian and Bike Improvements
Initiative Type	TSPLOST
City	Union City
Current Stage	Design
Project Description	Pedestrian/Bike Improvements in Union City - Roosevelt Hwy (US29) (Lower Dixie Lake Road to Stonewall Tell Road)
Construction Firm Selected	TBD
Design Firm Selected	Atlas
Estimated Design Completion Date	April, 2021
Estimated Start Date For Project	July, 2021
Estimated Construction Completion Date	November, 2020
Estimated Substantial Completion Date	December, 2021
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$496,069
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$496,069
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lferguson@unioncityga.org
Project Year	2021
Last Update	2021-02-02 19:59:33
State	NULL
Address	NULL
Creation Date	NULL