

TSPLOSTProjects

Project ID	ALP- 31
Local ID	C1717
Project Name Title	OLD MILTON PARKWAY CAPACITY IMPROVEMENTS
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	Alpharetta
Current Stage	Design
Project Description	This Project consists of widening Old Milton Parkway (SR 120) between GA 400 and State Bridge Road to provide a 6-lane divided section. The city is working with GDOT to expedite the project using mostly state and local funds.
Construction Firm Selected	NULL
Design Firm Selected	AECOM
Estimated Design Completion Date	September, 2025
Estimated Start Date For Project	NULL
Estimated Construction Completion Date	NULL
Estimated Substantial Completion Date	NULL
Link To External Website	http://alpharetta.maps.arcgis.com/apps/MapJournal/index.html?appid=c2930590bb57457b908c8d9ec82caba0&section=38
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$5,579,474
TSPLOST Dollars Spent (\$)	\$1,482,208
TSPLOST Dollars Committed (not spent) (\$)	\$4,097,266
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	psewczwicz@alpharetta.ga.us
Project Year	NULL
Last Update	2024-01-09 09:57:11
State	NULL
Address	NULL
Creation Date	NULL