

# TSPLOST Projects

Project ID	CSF- 71
Local ID	OSI 618
Project Name Title	Welcome All Road @ Scarborough Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Design
Project Description	The intersection will be analyzed for traffic improvements including a roundabout alternative. Curb & Gutter, drainage, sidewalks, and street lights will be part of the proposed improvements. The intersection improvements will address safety improvements, congestion mitigation, and geometric design standards.
Construction Firm Selected	NULL
Design Firm Selected	AEI
Estimated Design Completion Date	May, 2023
Estimated Start Date For Project	May, 2021
Estimated Construction Completion Date	December, 2024
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,556,400
TSPLOST Dollars Spent (\$)	\$84,643
TSPLOST Dollars Committed (not spent) (\$)	\$1,471,757
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	NULL
Last Update	2023-03-06 12:37:09
State	NULL
Address	NULL
Creation Date	NULL