

# TSPLOST Projects

Project ID	CSF- 73
Local ID	OSI 619
Project Name Title	West Stubbs Road @ Butner Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Bidding
Project Description	Intersection will be analyzed for traffic improvements including a roundabout alternative. Curb & Gutter, drainage, sidewalks, and street lights will be part of the proposed improvements. The intersection improvements will provide geometric and congestion relief.
Construction Firm Selected	NULL
Design Firm Selected	NULL
Estimated Design Completion Date	NULL
Estimated Start Date For Project	July, 2021
Estimated Construction Completion Date	NULL
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$1,722,000
TSPLOST Dollars Spent (\$)	\$150,000
TSPLOST Dollars Committed (not spent) (\$)	\$1,572,000
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2020
Last Update	2021-10-19 13:23:07
State	NULL
Address	NULL
Creation Date	NULL