

TSPLOSTProjects

Project ID	CSF- 79
Local ID	SU 700
Project Name Title	Flat Shoals Rd at Old National Hwy
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiative Type	TSPLOST
City	City of South Fulton
Current Stage	Design
Project Description	Traffic signal upgrades will include new mast arm poles, new cabinets, detection, signal heads, back plates, pedestrian signals, and pavement markings at the intersections. The work will include fiber communication along Flat Shoals Road from Mallory Road to Old National Highway.
Construction Firm Selected	NULL
Design Firm Selected	Jacobs
Estimated Design Completion Date	March, 2023
Estimated Start Date For Project	September, 2020
Estimated Construction Completion Date	July, 2024
Estimated Substantial Completion Date	NULL
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget (\$)	\$250,000
TSPLOST Dollars Spent (\$)	\$0
TSPLOST Dollars Committed (not spent) (\$)	\$250,000
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	NULL
Last Update	2023-03-06 12:54:47
State	NULL
Address	NULL
Creation Date	NULL