TSPLOSTProjects

Project ID	CSF- 106
Local ID	RST 214
Project Name Title	Stoneridge 3
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	Garnet Ave, Sapphire Bend, Topaz Rd and Feldspar Way) within the subdivision will have their final asphalt topping layer resurfaced. The work will include all the necessary preparation work which may include full depth of pavement patching and a surface treatment prior to final topping. Removal of the top asphalt layer (milling) is not expected to be required for these roadways. The roads will then be resurfaced with a uniform layer of asphalt in manner so as to provide uniformity of depth and a smooth transition to existing pavement. After resurfacing, all existing pavement markings such as line striping, crosswalks etc. will be reinstalled.
Construction Firm Selected	E R Snell
Design Firm Selected	Not Applicable
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	March, 2018
Estimated Construction Completion Date	August, 2018
Estimated Substantial Completion Date	Not Applicable
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$168,840
TSPLOST Dollars Spent ($)	$89,782
TSPLOST Dollars Committed (not spent) ($)	$79,058
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2017
Last Update	2021-05-03 20:34:55
State	*NULL*
Address	*NULL*
Creation Date	*NULL*