TSPLOSTProjects

Project ID	CSF- 134
Local ID	RS 324
Project Name Title	Devonshire
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	The roads (Chesterfield Court, Downey Drive, Dunbritan Lane, Heatherly Drive, Knighton Circle, Knighton Drive, Sandgate Circle, Sandgate Drive, Sandgate Road, andWexford Drive) within the subdivision to be resurfaced may have either existing concrete curb and gutter sections or will be flush with the shoulder of the road. The work will include all necessary preparation work (e.g., full depth patching, milling, and single surface treatment). The roads will then be resurfaced in a manner that will provide uniformity of the asphalt. After resurfacing, all existing pavement markings such as line striping will be reinstalled.
Construction Firm Selected	CWM
Design Firm Selected	Not Applicable
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	August, 2018
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$432,922
TSPLOST Dollars Spent ($)	$297,506
TSPLOST Dollars Committed (not spent) ($)	$135,416
Cost Status	Green
Schedule Status	Green
Status	Inactive
Editor	roussan.francois@fultoncountyga.gov
Project Year	2018
Last Update	2021-02-06 23:43:07
State	*NULL*
Address	*NULL*
Creation Date	*NULL*