TSPLOSTProjects

Project ID	CSF- 147
Local ID	RS 337
Project Name Title	Hallie Hills
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST
City	City of South Fulton
Current Stage	Completed
Project Description	The roads (Ansted Lane, Butterfield Court, Butterfield Lane, Carisbrook Court, Earlhurst Road, Fox Hall Court, Greenbower Court, Greenbower Lane, Hallie Lane, Hickory Fox Court, Mapledale Lane, Marlborough Circle, Millsboro Lane, Neola Lane, Pennfair Lane, Peppermill Court, Peppermill Lane, Ravencliff Lane, Ravencliff Road, Rimel Lane, Rocky Springs Court, Shoppers Lane, Spicewood Court, Spicewood Court North, Spicewood Court South, Spicewood Lane, Stockdale Court, Turtle Bend Lane, and Winterside Lane) within the subdivision to be resurfaced may have either existing concrete curb and gutter sections or will be flush with the shoulder of the road. The work will include all necessary preparation work (e.g., full depth patching, milling, and single surface treatment). The roads will then be resurfaced in a manner that will provide uniformity of the asphalt. After resurfacing, all existing pavement markings such as line striping will be reinstalled.
Construction Firm Selected	CW Matthews
Design Firm Selected	Not Applicable
Estimated Design Completion Date	Not Applicable
Estimated Start Date For Project	*NULL*
Estimated Construction Completion Date	November, 2021
Estimated Substantial Completion Date	*NULL*
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$733,669
TSPLOST Dollars Spent ($)	$1,649,962
TSPLOST Dollars Committed (not spent) ($)	$-916,293
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	roussan.francois@fultoncountyga.gov
Project Year	2021
Last Update	2023-03-02 14:16:04
State	*NULL*
Address	*NULL*
Creation Date	*NULL*