TSPLOSTProjects

Project ID	CSF- 243
Local ID	RC 149
Project Name Title	Stacks Rd
Tier	Tier 1
Project Type	Maintenance and Safety Enhancements
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Design
Project Description	Full Depth Pavement Reclamation and Drainage Repair Feldwood Road to 1,000 feet West of Mallory Road
Construction Firm Selected	*NULL*
Design Firm Selected	Atlas
Estimated Design Completion Date	April, 2023
Estimated Start Date For Project	August, 2023
Estimated Construction Completion Date	November, 2023
Estimated Substantial Completion Date	November, 2023
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$306,000
TSPLOST Dollars Spent ($)	$0
TSPLOST Dollars Committed (not spent) ($)	$306,000
Cost Status	*NULL*
Schedule Status	Green
Status	Active
Editor	jeff.mueller@cityofsouthfultonga.gov
Project Year	2023
Last Update	2023-02-27 21:33:32
State	Georgia
Address	Stacks Rd
Creation Date	2022-03-31