TSPLOSTProjects

Project ID	CSF- 285
Local ID	B 505
Project Name Title	Derrick Rd over Deep Creek Tributary
Tier	Tier 1
Project Type	Bridges
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Design
Project Description	Bridge replacement of an aging bridge to meet a better rating capacity. The design consultant will evaluate the site survey and hydraulic study and size the proper culvert/bridge replacement. A complete street solution will be employed within the project limits.
Construction Firm Selected	*NULL*
Design Firm Selected	American Engineers, Inc.
Estimated Design Completion Date	August, 2027
Estimated Start Date For Project	August, 2024
Estimated Construction Completion Date	November, 2028
Estimated Substantial Completion Date	November, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$352,517
TSPLOST Dollars Spent ($)	$38,420
TSPLOST Dollars Committed (not spent) ($)	$314,097
Cost Status	*NULL*
Schedule Status	*NULL*
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2025
Last Update	2026-09-17 09:19:21
State	Georgia
Address	Derrick Rd
Creation Date	2022-03-31