TSPLOSTProjects

Project ID	CSF- 286
Local ID	T 270
Project Name Title	Demooney Road over Deep Creek
Tier	Tier 1
Project Type	Bridges
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Land
Project Description	The project begins 1,000' southwest of the existing bridge and ends 980' northeast of the existing bridge. It will replace the existing substandard bridge with a new structure and new roadway approaches. The proposed typical section consists of 12' travel lanes with curb and gutter along with sidewalks in each direction within the project limits.
Construction Firm Selected	*NULL*
Design Firm Selected	Long Engineering
Estimated Design Completion Date	April, 2023
Estimated Start Date For Project	July, 2023
Estimated Construction Completion Date	December, 2027
Estimated Substantial Completion Date	February, 2027
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$12,125
TSPLOST Dollars Spent ($)	$2,400
TSPLOST Dollars Committed (not spent) ($)	$9,725
Cost Status	*NULL*
Schedule Status	*NULL*
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2023
Last Update	2026-09-17 09:28:27
State	Georgia
Address	Demooney Road
Creation Date	2022-03-31