TSPLOSTProjects

Project ID	CSF- 287
Local ID	B 508
Project Name Title	Koweta Rd over Deep Creek
Tier	Tier 1
Project Type	Bridges
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Design
Project Description	Bridge replacement to meet better rating capacity. The design consultant will evaluate the site survey and hydraulic study and size the proper culvert/bridge replacement. A complete street solution will be employed within the project limits
Construction Firm Selected	*NULL*
Design Firm Selected	*NULL*
Estimated Design Completion Date	June, 2025
Estimated Start Date For Project	June, 2026
Estimated Construction Completion Date	November, 2028
Estimated Substantial Completion Date	October, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$354,717
TSPLOST Dollars Spent ($)	$31,613
TSPLOST Dollars Committed (not spent) ($)	$323,104
Cost Status	*NULL*
Schedule Status	*NULL*
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2026
Last Update	2026-09-17 09:42:26
State	Georgia
Address	Koweta Rd
Creation Date	2022-03-31