TSPLOSTProjects

Project ID	CSF- 288
Local ID	T 271
Project Name Title	Fairburn Rd
Tier	Tier 1
Project Type	Bridges
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Construction
Project Description	The project is located on Fairburn Road, starting at Cascade Road and continuing to North Utoy Creek. The typical section includes 12' travel lanes, curb and gutter, a 10-foot multi-use path on the West side and a 6-foot wide sidewalk behind a 2-foot stamped concrete strip on the east side of Fairburn Road. Improvements also include bridge replacements at North and South Utoy Creek with bottomless culverts and turning lane improvements at the Fairburn Road/Cascade Road intersection.
Construction Firm Selected	*NULL*
Design Firm Selected	Qk4
Estimated Design Completion Date	November, 2022
Estimated Start Date For Project	March, 2023
Estimated Construction Completion Date	December, 2026
Estimated Substantial Completion Date	December, 2026
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$2,528,158
TSPLOST Dollars Spent ($)	$2,506,248
TSPLOST Dollars Committed (not spent) ($)	$21,910
Cost Status	*NULL*
Schedule Status	Yellow
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2023
Last Update	2026-09-17 09:34:06
State	Georgia
Address	Fairburn Rd
Creation Date	2022-03-31