TSPLOSTProjects

Project ID	CSF- 289
Local ID	B 510 / T 288
Project Name Title	Stacks Rd over CSX RR
Tier	Tier 1
Project Type	Bridges
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Design
Project Description	This project consists of replacement of bridge structure on Stacks Road over the CSX Railroad. The new bridge will span 200 feet over the CSX railroad tracks below and will have a sidewalk on the south side of the bridge. Sidewalk will be extended along Stacks Road 400 feet to the west and 300 feet to the east.
Construction Firm Selected	*NULL*
Design Firm Selected	American Engineers, Inc.
Estimated Design Completion Date	December, 2023
Estimated Start Date For Project	June, 2024
Estimated Construction Completion Date	July, 2028
Estimated Substantial Completion Date	July, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$197,332
TSPLOST Dollars Spent ($)	$108,044
TSPLOST Dollars Committed (not spent) ($)	$89,288
Cost Status	*NULL*
Schedule Status	Green
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2024
Last Update	2026-09-17 09:36:40
State	Georgia
Address	Stacks Rd
Creation Date	2022-03-31