TSPLOSTProjects

Project ID	CSF- 291
Local ID	OSI 622
Project Name Title	Bethlehem Rd and Cedar Grove Rd
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Design
Project Description	The T-intersection with a Stop control is being analyzed for traffic improvements including a roundabout alternative. Additional improvements include 2.5-ft. curb & gutter, 2-ft. stamped concrete buffer, drainage, 5-ft. sidewalks, and streetlights. The proposed project will improve safety and relieve congestion.
Construction Firm Selected	*NULL*
Design Firm Selected	*NULL*
Estimated Design Completion Date	September, 2026
Estimated Start Date For Project	April, 2024
Estimated Construction Completion Date	January, 2029
Estimated Substantial Completion Date	January, 2029
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$189,750
TSPLOST Dollars Spent ($)	$31,500
TSPLOST Dollars Committed (not spent) ($)	$158,250
Cost Status	*NULL*
Schedule Status	*NULL*
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2026
Last Update	2026-09-22 09:03:21
State	Georgia
Address	Bethlehem Rd
Creation Date	2022-03-31