TSPLOSTProjects

Project ID	CSF- 293
Local ID	OSI 623
Project Name Title	Butner Road and Aldredge Road
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Design
Project Description	The T-intersection with a Stop control is being analyzed for traffic improvements including a roundabout alternative. Additional improvements include 2.5-ft. curb & gutter, 2-ft. stamped concrete buffer, drainage, 5-ft. sidewalks, and streetlights. The proposed project will improve safety and relieve congestion.
Construction Firm Selected	*NULL*
Design Firm Selected	*NULL*
Estimated Design Completion Date	November, 2026
Estimated Start Date For Project	April, 2024
Estimated Construction Completion Date	January, 2029
Estimated Substantial Completion Date	February, 2029
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$195,965
TSPLOST Dollars Spent ($)	$28,400
TSPLOST Dollars Committed (not spent) ($)	$167,565
Cost Status	*NULL*
Schedule Status	*NULL*
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2026
Last Update	2026-09-22 09:06:24
State	Georgia
Address	Butner Road
Creation Date	2022-03-31