TSPLOSTProjects

Project ID	CSF- 300
Local ID	T 271
Project Name Title	Fairburn Road
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Construction
Project Description	The project is located on Fairburn Road, starting at Cascade Road and continuing to North Utoy Creek. The typical section includes 12' travel lanes, curb and gutter, a 10-foot multi-use path on the West side and a 6-foot wide sidewalk behind a 2-foot stamped concrete strip on the east side of Fairburn Road. Improvements also include bridge replacements at North and South Utoy Creek with bottomless culverts and turning lane improvements at the Fairburn Road/Cascade Road intersection. Also included as part of CSF-349
Construction Firm Selected	*NULL*
Design Firm Selected	Qk4
Estimated Design Completion Date	November, 2022
Estimated Start Date For Project	March, 2023
Estimated Construction Completion Date	December, 2026
Estimated Substantial Completion Date	December, 2026
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$7,142,452
TSPLOST Dollars Spent ($)	$1,349,760
TSPLOST Dollars Committed (not spent) ($)	$5,792,692
Cost Status	*NULL*
Schedule Status	*NULL*
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2023
Last Update	2026-09-17 10:39:06
State	Georgia
Address	Fairburn Road
Creation Date	2022-03-31