# TSPLOSTProjects

| | |
|---|---|
| Project ID | CSF- 303 |
| Local ID | P 910 |
| Project Name Title | Jerome Road |
| Tier | Tier 1 |
| Project Type | Pedestrian and Bike Improvements |
| Initiatve Type | TSPLOST2 |
| City | City of South Fulton |
| Current Stage | Design |
| Project Description | This design project will fill in sidewalk gaps within the existing sidewalk network on 0.8 mi Jerome between Old National Highway and Old Bill Cook Road. This project also adds storm drainage facilities. The typical section includes a 2-ft. stamped concrete beauty strip and a 2.5-ft. curb and gutter. |
| Construction Firm Selected | *NULL* |
| Design Firm Selected | *NULL* |
| Estimated Design Completion Date | August, 2028 |
| Estimated Start Date For Project | August, 2025 |
| Estimated Construction Completion Date | December, 2029 |
| Estimated Substantial Completion Date | December, 2029 |
| Link To External Website | |
| Primary Funding Source | Sales Tax |
| TSPLOST Budget ($) | $207,540 |
| TSPLOST Dollars Spent ($) | $78,433 |
| TSPLOST Dollars Committed (not spent) ($) | $129,107 |
| Cost Status | *NULL* |
| Schedule Status | *NULL* |
| Status | Active |
| Editor | roussan.francois@cityofsouthfultonga.gov |
| Project Year | 2025 |
| Last Update | 2026-09-17 10:24:45 |
| State | Georgia |
| Address | Jerome Road |
| Creation Date | 2022-03-31 |