TSPLOSTProjects

Project ID	CSF- 305
Local ID	P 911
Project Name Title	Merk Road
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	City of South Fulton
Current Stage	Design
Project Description	This design project will build up .75 mi. of sidewalk facilities where needed along both sides of Merk Rd. from Sanford J Jones to Miles Rd. It also adds storm drainage facilities. The typical section includes a 2.5-ft. curb and gutter, and a 2-ft. stamped concrete beauty strip. There will be 6 ft. and 8 ft. wide sidewalks. Streetlights will be installed throughout the length of the project.
Construction Firm Selected	*NULL*
Design Firm Selected	STV - AEI
Estimated Design Completion Date	March, 2027
Estimated Start Date For Project	July, 2025
Estimated Construction Completion Date	June, 2028
Estimated Substantial Completion Date	June, 2028
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$246,059
TSPLOST Dollars Spent ($)	$39,101
TSPLOST Dollars Committed (not spent) ($)	$206,958
Cost Status	*NULL*
Schedule Status	*NULL*
Status	Active
Editor	roussan.francois@cityofsouthfultonga.gov
Project Year	2026
Last Update	2026-09-17 10:19:08
State	Georgia
Address	Merk Road
Creation Date	2022-03-31