TSPLOSTProjects

Project ID	UC- 26
Local ID	UC-26
Project Name Title	Raymond Drive & Raymond Terrace Resurfacing & Sidewalk Improvements
Tier	Tier 1
Project Type	Operation and Safety Improvements
Initiatve Type	TSPLOST2
City	Union City
Current Stage	Design
Project Description	Raymond Drive & Raymond Terrace Resurfacing & Sidewalk Improvements
Construction Firm Selected	TBD
Design Firm Selected	Atlas
Estimated Design Completion Date	August, 2028
Estimated Start Date For Project	November, 2028
Estimated Construction Completion Date	November, 2029
Estimated Substantial Completion Date	December, 2029
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$900,000
TSPLOST Dollars Spent ($)	$151,000
TSPLOST Dollars Committed (not spent) ($)	$749,000
Cost Status	*NULL*
Schedule Status	Green
Status	Active
Editor	lferguson@unioncityga.org
Project Year	*NULL*
Last Update	2026-08-25 16:41:35
State	Georgia
Address	Raymond Drive/Raymond Terrace
Creation Date	2022-03-31