TSPLOSTProjects

Project ID	ALP- 59
Local ID	C2226
Project Name Title	4 Pedestrian Bridges (Windward Pkwy over Big Creek; Greenway access
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST2
City	Alpharetta
Current Stage	Completed
Project Description	This is for the design and construction of 4 pedestrian bridges over Big Creek and Big Creek Tributary along Windward Parkway. The pedestrian bridges will provide connections between the existing sidewalks, facilitating pedestrian movement and crossing over the Creeks. Four bridges are with the following general specifications: 1. Two pedestrian bridges over Big Creek between Union Hill Road and Clubhouse Drive. It consists of an 8' pedestrian bridge (6' clear width) on the north side of Windward Parkway; and another same type of bridge with an additional 10' multi-use trail on the south side of Windward Parkway to connect the existing sidewalk to Big Creek Greenway. 2. Two 8' pedestrian bridges (6' clear width) over Big Creek Tributary between Clubhouse Drive and Admiral Crossing on both sides of Windward Parkway.
Construction Firm Selected	Vertical Earth
Design Firm Selected	Moffatt & Nichol
Estimated Design Completion Date	April, 2024
Estimated Start Date For Project	September, 2024
Estimated Construction Completion Date	February, 2026
Estimated Substantial Completion Date	February, 2026
Link To External Website	https://cleargov.com/georgia/fulton/city/alpharetta/projects/3817/four-pedestrian-bridges-along-windward-pkwy-over-big-creek-greenway-(tsplost_2,-tier_1)
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$4,000,000
TSPLOST Dollars Spent ($)	$3,734,831
TSPLOST Dollars Committed (not spent) ($)	$265,169
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	imisbach@alpharetta.ga.us
Project Year	2022
Last Update	2026-08-18 09:51:51
State	Georgia
Address	Windward Pkwy
Creation Date	2022-03-31