TSPLOSTProjects

Project ID	CH- 13
Local ID	*NULL*
Project Name Title	City Wide
Tier	Tier 2
Project Type	Project Management
Initiatve Type	TSPLOST2
City	Chattahoochee Hills
Current Stage	Planning
Project Description	deep patching on Rico Road (SFP to Hutcheson Ferry Road) utilizing 19mm asphalt, a 4” wide milling head at a depth of 4”, as well as 4” paint to repair existing striping damaged during construction
Construction Firm Selected	Piedmont Paving
Design Firm Selected	Keck & Wood
Estimated Design Completion Date	August, 2024
Estimated Start Date For Project	May, 2024
Estimated Construction Completion Date	August, 2024
Estimated Substantial Completion Date	August, 2024
Link To External Website	https://www.chatthillsga.us/
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$88,459
TSPLOST Dollars Spent ($)	$777
TSPLOST Dollars Committed (not spent) ($)	$87,682
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	robbie.rokovitz@chatthillsga.us
Project Year	2024
Last Update	2024-04-23 16:29:23
State	Georgia
Address	City of Chattahoochee Hills
Creation Date	2024-04-23