TSPLOSTProjects

Project ID	FA- 27
Local ID	25-004
Project Name Title	City Wide Road Resurfacing
Tier	Tier 1
Project Type	Roadway Projects
Initiatve Type	TSPLOST2
City	Fairburn
Current Stage	Completed
Project Description	The City of Fairburn will accept sealed bids from qualified Contractors for furnishing all labor, equipment, and materials necessary to complete 4.1 mi of Roadway Improvements ON VARIOUS CITY ROADS Contract #25-004. The work includes milling, temporary traffic control, asphalt paving, manhole adjustments and associated tasks. The scope of Add Alternate #1 consists of the paving of the VETERANS OF FOREIGN WARS (VFW) parking lot located at 1699 Park Rd. Fairburn, GA 30213. All work must be completed within one hundred and twenty (120) calendar days of the Notice to Proceed (NTP). The first $224,198.83 in project expenditures was paid for with a GDOT LMIG Grant; the second $275,054.39 in project expenditures was paid for with a GDOT Local Road Assistance (LRA) Grant; Add Alternate #1 expenditures ($167,592.18) for paving the Veterans of Foreign Wars (VFW) Parking Lot at Duncan Park was paid for with Capital Improvements Projects funds; and the remaining $1,262,737.92 was paid with TSPLOST Funds. The total project cost total was $1,929,583.32.
Construction Firm Selected	TRIPLE R CONSTRUCTION
Design Firm Selected	In-house
Estimated Design Completion Date	June, 2025
Estimated Start Date For Project	July, 2025
Estimated Construction Completion Date	November, 2025
Estimated Substantial Completion Date	October, 2025
Link To External Website	Fairburn
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,688,078
TSPLOST Dollars Spent ($)	$1,262,738
TSPLOST Dollars Committed (not spent) ($)	$425,340
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lthompson@fairburn.com
Project Year	2025
Last Update	2026-08-31 10:11:13
State	Georgia
Address	City of Fairburn
Creation Date	2022-03-31