TSPLOSTProjects

Project ID	FA- 30
Local ID	25-011
Project Name Title	Oakley Industrial Boulevard Left Turn Lane Project
Tier	Tier 3
Project Type	Congestion Relief
Initiatve Type	TSPLOST2
City	Fairburn
Current Stage	Construction
Project Description	The project consists of a total of 0.299 miles of widening to install a left turn lane along Oakley Industrial Boulevard at entrance of the SC Johnson's Distribution Center. The budget impact will be $1,315,247.57. Of which, $1,065,807.57 will be reimbursed by the South Fulton Community Improvement District (CID) through an Intergovernmental Agreement (IGA). Thereby reducing the overall TSPLOST budget impact to $249,440. The Notice to Proceed (NTP) with Construction was September 29th, 2025. The project is currently behind schedule due to significant utility conflicts and inclement weather. • City of Fairburn Power relocations and switchover complete as of April 16, 2026. • Comcast completed their utility relocation work that conflicted with the project proposed grading. • Time extension of 150 calendar days approved on 2/17/2026 due to delays with utility conflicts. • 20 days from 7/22/2026 – 8/19/2026 lost due to rain / wet conditions and utility relocations. • AT&T continuing utility relocation work. Bores have been done, but the handholes have not been set due to awaiting splicing. Section cuts and out-of-service cuts are currently being arranged. This work was originally scheduled to be completed 8/7, but now fiber splicing is scheduled to be completed by 8/21. Once splicing has completed, handholes will be reset. • Plans for the following month consist of Piedmont Paving finishing water main installation, side drain installation, and grading for roadway extension. This work is dependent upon AT&T completing their utility work
Construction Firm Selected	Piedmont Paving, Inc.
Design Firm Selected	Atlas Technical Consultants
Estimated Design Completion Date	July, 2025
Estimated Start Date For Project	September, 2025
Estimated Construction Completion Date	January, 2026
Estimated Substantial Completion Date	December, 2025
Link To External Website	Fairburn
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,315,248
TSPLOST Dollars Spent ($)	$60,531
TSPLOST Dollars Committed (not spent) ($)	$1,254,717
Cost Status	Green
Schedule Status	Red
Status	Active
Editor	lthompson@fairburn.com
Project Year	2025
Last Update	2026-09-02 11:55:47
State	Georgia
Address	Oakley Industrial Boulevard
Creation Date	2022-03-31