TSPLOSTProjects

Project ID	HA- 2
Local ID	*NULL*
Project Name Title	Dogwood Drive Streetscape
Tier	Tier 1
Project Type	Pedestrian and Bike Improvements
Initiatve Type	TSPLOST
City	Hapeville
Current Stage	Concept
Project Description	New sidewalks, curb & gutter, drainage, paving and bicycle lanes.
Construction Firm Selected	Tri Scapes Inc.
Design Firm Selected	Keck & Wood
Estimated Design Completion Date	April, 2017
Estimated Start Date For Project	April, 2017
Estimated Construction Completion Date	August, 2018
Estimated Substantial Completion Date	August, 2018
Link To External Website	
Primary Funding Source	Sales Tax
TSPLOST Budget ($)	$1,900,000
TSPLOST Dollars Spent ($)	$923,901
TSPLOST Dollars Committed (not spent) ($)	$976,099
Cost Status	Green
Schedule Status	Green
Status	Active
Editor	lsudduth@hapeville.org
Project Year	2018
Last Update	2021-11-09 21:45:25
State	*NULL*
Address	*NULL*
Creation Date	*NULL*